

DRUMPANEL · DESIGN DECISIONS REGISTER

DrumPanel design decisions register

Design Molecule Lab · designmolecule.com

DOCUMENT CONTROL

Document ID	DMP-DEC-001	Version	0.2
Status	Draft	Date	2026-10-03
Author	Amish Chadha	License	CERN-OHL-S-2.0
Project TRL	TRL 3 Proof of concept		
Repository	github.com/BoujeeEnjinia1701/drumpanel		
Source	docs/06-design-decisions.md @ uncommitted		

REVISION HISTORY

Version	Date	Author	Change
0.2	2026-10-03	Amish Chadha	Amish's requirement decisions 5A (R7) and 8A (R5) of 2026-10-03 moved to Decisions made (DMP-DDR-003); new open decision on the remaining R7 gap; value engineering updated
0.1	2026-10-03	Amish Chadha	Register opened at TRL 3; every decision made under Amish's pre-approval of 2026-10-03

DrumPanel design decisions register

Every design decision still to be made, and every decision made, in one place. Each decision is argued in full in its decision record under `docs/decisions/` ; this register is the index Amish works from. The build plan (`docs/05-build-plan.md`) describes the design as it stands and does not list open decisions.

■ Open decisions

Table 1. Open decisions.

#	To be decided	Options	Recommendation	What it affects in the build	Source
1	R7 is still not met after 5A. State: two people turn about 2.26 drums an hour, 53.1 hands-on minutes a drum against the 48.0 that the restated 2.5 drums an hour needs. Most of the times behind the estimate are first estimates, not measurements	A. Keep R7 at 2.5 drums an hour and let the TRL 4 timed half-day trial decide; no more hardware at TRL 3. B. Restate R7 to 2.25 drums an hour, what the design gives on paper. C. Keep 2.5 and add more speed-ups now, for example set stops on the rail for the three ring passes and a second deburring station, with no estimate yet of what they save	A: the gap is about 10 % of the hands-on time, inside the uncertainty of the task-time estimates, and the trial measures exactly those times	Nothing for A or B; C adds rail stops and a deburring station	DMP-CAL-001 v0.2, section 8; DMP-DDR-003

■ To confirm when parts are bought

Table 2. Items to confirm when parts are bought.

#	What to confirm	Why it matters	Source
1	The slitting discs bought: 101 mm outside, 10 mm thick, 25 mm bore, hardness 58 to 60 HRC	The 1.0 mm overlap, the shaft shoulders and the guard clearance are drawn to these sizes	DMP-DDR-002, P4
2	The end cutter wheel bought: 50 mm across, 6 mm thick, and its bore	Sets the cutter arm and the cut line 4 mm inside the chime wall	DMP-DDR-002, P3
3	Real drums from the first supplier: chime inside radius, hoop positions and height, wall and head thickness	Hoop cut lines (30 mm each side of each hoop), roller positions and the steel range of the calculations	DMP-CAL-001, Table 1
4	The gas detector bought: pumped sampling, a 1 m probe that fits a 20 mm bung, an alarm that can be set at 5 % LEL, and its calibration gas	The vapour check procedure depends on it	DMP-DDR-001, D2
5	Pinch gear mesh at 61 to 61.5 mm centres with the module 3 gears bought	The pinch opens as the sheet thickens	DMP-CAL-001, section 5.5
6	The bending roll setting for the first batch of drums, found by a trial pass	R5 depends on it; the calculation gives only a range (9.3 to 19.3 mm)	DMP-CAL-001, section 5.3
7	The driven disc's grip on a 1.5 mm wall	Traction margin is only 1.17 at 1.5 mm	DMP-CAL-001, section 4
8	The notching punch on a scrap chime and a scrap hoop: force and a clean cut	The chime notch force (24.3 kN) is the least certain number and sets the lever force (131 N against 150 N)	DMP-CAL-001, section 9
9	The #35 sprockets bought (12, 28 and two of 15 teeth) bored to 20 and 25 mm, and their chains' centre distances in the drive case	The drive case bores are drawn to these sprockets	DMP-DDR-003, Q3

■ Value engineering

Value-engineering target: USD 3,000 (a hypothetical control target, not a limit). Estimated cost of the constructable design: USD 3,489 (USD 489 over the target). Amish's decisions of 2026-10-03 added USD 695 (DMP-DDR-003).

Main cost drivers and savings worth trying:

- The vapour check kit (USD 600) is the largest line. It is a safety item; a shared detector across a cooperative's workshops spreads its cost, but the bench set never runs without one.
- The shear head (USD 340) and the ring head (USD 255), mostly their four D2 discs: standard slitter knives from a cutting tool supplier are cheaper than custom-ground discs, and four bought together cost less each.
- The notching punch (USD 330), mostly its two ground punch and die sets: punch and die blanks from a press tooling supplier, finished locally, could save about USD 60.
- The three rolls (USD 285) and their turning: buying ground shafting of the right length and turning only the journals could save about USD 60.
- The side frames (USD 150): plasma-cut plate from a local shop is cheaper than sawn and drilled plate.
- Throughput still limits the design more than cost (R7 not met; open decision 1). Ideas worth trying at TRL 4: set stops on the rail for the three ring passes, and notching a batch of drums ahead of time while another is cut.

■ **Decisions made**

Table 3. Decisions made.

Date	Decision	Decided by	Record
2026-10-03	Purge by water fill with detergent, soak 10 min, drain; water reused through a settling drum	Amish, pre-approval: "start with the first 14 repos from the list of 29 projects. I pre-approve the batch runs along with any recommendations you come up with. I also accept any cost overruns or variations from the assumed scope cost."	DMP-DDR-001, D1
2026-10-03	Vapour check with a bought pumped LEL detector; pass only below 5 % LEL (conservative; a reviewed log of 50 drums could support 10 %)	Amish, pre-approval: "start with the first 14 repos from the list of 29 projects. I pre-approve the batch runs along with any recommendations you come up with. I also accept any cost overruns or variations from the assumed scope cost."	DMP-DDR-001, D2
2026-10-03	Accept only drums labelled for non-volatile oils; reject fuel, solvent, chemical, unknown and unlabelled drums (conservative)	Amish, pre-approval: "start with the first 14 repos from the list of 29 projects. I pre-approve the batch runs along with any recommendations you come up with. I also accept any cost overruns or variations from the assumed scope cost."	DMP-DDR-001, D3
2026-10-03	Panels leave painted; paint removal is a separate cold step outside the design	Amish, pre-approval: "start with the first 14 repos from the list of 29 projects. I pre-approve the batch runs along with any recommendations you come up with. I also accept any cost overruns or variations from the assumed scope cost."	DMP-DDR-001, D4
2026-10-03	End cutter: wheel cutter on the chime, after expired US3161952A	Amish, pre-approval: "start with the first 14 repos from the list of 29 projects. I pre-approve the batch runs along with any recommendations you come up with. I also accept any cost overruns or variations from the assumed scope cost."	DMP-DDR-001, D5
2026-10-03	One rotary shear head for the slit and all ring cuts	Amish, pre-approval: "start with the first 14 repos from the list of 29 projects. I pre-approve the batch runs along with any recommendations you come up with. I also accept any cost overruns or variations from the assumed scope cost."	DMP-DDR-001, D6
2026-10-03	Flatten with a hand slip roll	Amish, pre-approval: "start with the first 14 repos from the list of 29 projects. I pre-approve the batch runs along with any recommendations you come up with. I also accept any cost overruns or variations from the assumed scope cost."	DMP-DDR-001, D7

Date	Decision	Decided by	Record
		variations from the assumed scope cost."	
2026-10-03	Steel range: body 0.8 to 1.5 mm, heads 1.0 to 1.5 mm	Amish, pre-approval: "start with the first 14 repos from the list of 29 projects. I pre-approve the batch runs along with any recommendations you come up with. I also accept any cost overruns or variations from the assumed scope cost."	DMP-DDR-001, D8
2026-10-03	One shared bench set per cooperative or cluster	Amish, pre-approval: "start with the first 14 repos from the list of 29 projects. I pre-approve the batch runs along with any recommendations you come up with. I also accept any cost overruns or variations from the assumed scope cost."	DMP-DDR-001, D9
2026-10-03	Standard 300 mm crank and #40 chain, drawn to accept the proposed hand capstan block later	Amish, pre-approval: "start with the first 14 repos from the list of 29 projects. I pre-approve the batch runs along with any recommendations you come up with. I also accept any cost overruns or variations from the assumed scope cost."	DMP-DDR-001, D10
2026-10-03	First co-design candidate to approach: Haitian metal artists through a fair trade partner (Singing Rooster first); not agreed	Amish, pre-approval: "start with the first 14 repos from the list of 29 projects. I pre-approve the batch runs along with any recommendations you come up with. I also accept any cost overruns or variations from the assumed scope cost."	DMP-DDR-001, D11
2026-10-03	Slit 50 mm beside the drum's welded seam	Amish, pre-approval: "start with the first 14 repos from the list of 29 projects. I pre-approve the batch runs along with any recommendations you come up with. I also accept any cost overruns or variations from the assumed scope cost."	DMP-DDR-001, D12
2026-10-03	Design for construction, changes P1 to P14: fixed sloping drain stand, rollers under the hoops and a screw brake, end cutter on the head only, rail-mounted shear head with a web in the cut, hacksaw notches, slip roll, hoop strips cut out (three panels per drum), swivelling head, guards, hand-set panel ends, bolted side frames, posts moved out, torque arm, height set by the levelling feet	Amish, pre-approval: "start with the first 14 repos from the list of 29 projects. I pre-approve the batch runs along with any recommendations you come up with. I also accept any cost overruns or variations from the assumed scope cost."	DMP-DDR-002
2026-10-03			

Date	Decision	Decided by	Record
	Guards: every nip slot 8 mm or less and at least 20 mm from its nip; guards need a tool to remove (conservative)	Amish, pre-approval: "start with the first 14 repos from the list of 29 projects. I pre-approve the batch runs along with any recommendations you come up with. I also accept any cost overruns or variations from the assumed scope cost."	DMP-DDR-002, P9
2026-10-03	Two-person rule for any lift over 25 kg; a drum full of water is never lifted (conservative)	Amish, pre-approval: "start with the first 14 repos from the list of 29 projects. I pre-approve the batch runs along with any recommendations you come up with. I also accept any cost overruns or variations from the assumed scope cost."	DMP-DDR-002, P1
2026-10-03	Requirements R10 (guarding), R11 (handling) and R12 (yield) added; R7 reported as not met and R5 as at risk, with no redesign beyond TRL 3	Amish, pre-approval: "start with the first 14 repos from the list of 29 projects. I pre-approve the batch runs along with any recommendations you come up with. I also accept any cost overruns or variations from the assumed scope cost."	DMP-REQ-001 v0.3
2026-10-03	R7 throughput (5A): a lever notching punch replaces the four hacksaw notches (chime notch widened to 60 mm), and a ring head bolted to the shear head makes two ring cuts a pass; R7 restated from 4 to 2.5 drums an hour. Result: about 2.26 drums an hour, not met (open decision 1)	Amish: "1A 2A 3A 4A 5A 6A 7A 8A 9A 10A 11A"	DMP-DDR-003, Q1 and Q2; DMP-REQ-001 v0.4
2026-10-03	R5 flatness (8A): fine-pitch M20 x 1.5 bending screws with 60-division dials (0.025 mm) and lock nuts. Result: the 0.29 mm allowance is 11.8 divisions; R5 met on paper with a trial pass for each batch	Amish: "1A 2A 3A 4A 5A 6A 7A 8A 9A 10A 11A"	DMP-DDR-003, Q4
2026-10-03	Design for construction while carrying out 5A: the shear head crank moved onto a raised crank shaft in a closed 2.33 to 1 chain drive case (the former crank swept through the drum wall), and a tool shelf on the left rail post	Made under STANDARDS section 18 (Amish, 2026-09-30: "fix the design assumptions to match and be physically feasible") to carry out Amish's 5A: "1A 2A 3A 4A 5A 6A 7A 8A 9A 10A 11A"	DMP-DDR-003, Q3 and Q5